

Notes Walk Through: Re: Visit Notes: K175 / 23K697 Legacy Leadership High School

Immediate need: Culinary program / partnership with Monroe college - 2 mini kitchens w sink, stoves, residential setup, expand to larger space to build industrial kitchen. Camille - 15k293 has phased out a program with unused equipment. Carmine will speak with the principal to see if she has plans for the equipment. Hydroponics room - space & equipment sufficient for now. (Pending confirmation of space to proceed)

*AC in public assembly spaces - dance room, gym, cafeteria. Carmine - DSF just submitted a survey to Senior Leadership. Carmine will do cafeteria once he conducts an assessment to see if the build has capacity. **Carmine**, I believe you confirmed that they have the power required and that the existing units will be installed starting next month. (Cafeteria furnished with 6 AC's. Dance room and gym are pending funding)*

*Whiteboards installation - waiting for carpenters for 2 years. Carmine will escalate and get it done ASAP! Thanks Carmine! (4-5 pieces)
(Whiteboards were delivered. Pending Installation. Will follow up today)*

Future need for consideration: sound studio - music production / podcast. May require space planning, and or collaboration with co-located school, especially in light of expanding class size reduction space needs. Camille will discuss with Borough Pres once Space Planning signs off on the location and DSF provides an estimate. (DSF will survey once space is confirmed)

*Computer room flooring - existing floor will be removed, subfloor repaired and new flooring installed.
Carmine and Mitzy, would you give an estimated date for completion please?(Completed)*

Window shades - DSF will provide and install. **Carmin** and **Mitzy**, please advise when we can expect to see the shades hanging. (Shades were delivered and in process of being hung)

Painting throughout - DSF will help with painting and provide paint. **Carmin** and **Mitzy**, please advise when this project will begin. Would you wait until the December break or are we looking at a summer timeline? (Painting will be completed throughout the year)

Remove Teachers Prep sign - DSF will remove from front of building next week. (Completed)

Asbestos testing - **Nancy**, you were asking about this. I found this link that posts 12/27/24 as the last periodic surveillance date:
<https://www.nycenet.edu/roomassessment?code=K175> (Completed)